

Project news

19th April 2022

Noosa hinterland bridges replacement program – Wahpunga Lane Bridge, Kin Kin

Project update

Clean up of the damage to the Wahpunga Lane Bridge work site is nearing completion after the site was inundated during the recent severe weather event.

The site office has been re-established in the same location, with equipment being transported back to the site. Repairs on the piling pad and ramp this week means work can recommence.

Construction to restart

Piling will recommence next week. This protects the road and bridge from long-term erosion and provides the supporting foundation for the bridge.

There is also plenty of work going on behind the scenes to get the project completed as quickly as possible.



Precast concrete components are being used, with concrete deck units and kerbs ready to go and concrete headstocks and wingwalls being made next week. Steel fabrication of the bridge barrier is also under way.

Traffic will continue to be detoured via Gympie-Kin Kin Road and Sister Tree Creek Road until project completion, which is scheduled to be in June 2022, weather permitting.

Keeping the community informed

Council and SGQ are committed to keeping residents and motorists informed and will provide an update about the status of work as soon as this information becomes available.

Sign up for project information

To stay up to date on construction activities via email:

- scan the QR code to go to the project webpage
- enter your details at the “subscribe to updates” section
- select “Bridge – Wahpunga Lane, Kin Kin”.



Contact us

Email: mail@noosa.qld.gov.au

(Subject line: Hinterland Bridge Replacement)

Phone:

Project Liaison Officer
Project Manager

0437 300 384
5329 6500

HINTERLAND BRIDGES REPLACEMENT PROGRAM | Wahpunga Lane Bridge, Kin Kin

Wahpunga Lane detour route

